NC/QC/YD/2020-21/4P

Date: 20-01-2021

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Construction of CC roads in 4th phase and surrounding areas in ward no :03

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	84.11	1	Per 400 cum	Meets Morth V Revision Standards
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and	Cum	708.13	7	Per 100 cum	Meets Morth V Revision Standards
3	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with	Cum	708.13	14	Per 50 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have Inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT * Bangalore *

AE

NC/QC/YD/2020-21/4P

Date: 20-01-2021

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of CC roads in 4th phase and surrounding areas in ward no :03

Item	Description of work	Unit	Qty	Remarks
1	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled	Cum	1180.22	Work done upto the Billed Quantity and the Quality is Satisfactory
2	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material	Cum	84.11	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	708.13	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-	Cum	708.13	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore

NC/QC/YD/2020-21/4P-G1 Date: 16-12-2020

TEST REPORT ON GRANULAR SUBBASE MIX
(GRADATION TEST)

Sub: To conduct tests on GSB (Grade-V) mix.
{Project*: Construction of CC roads in 4th phase and surrounding areas in ward no :03.}
Ref.: Material testing/QC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: B. P. Mahesh (Sri Sai Manjunatha Enterprises).

TEST RESULTS

1. **Gradation Test:**
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	100.00	100
26.50	98.45	70-100
9.50	65.85	50-80
4.75	54.15	40-65
2.36	42.05	30-50
0.425	12.10	10-15
0.075	3.85	<5

NEWZEN CONSULTANT * Bangalore *

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL: